

To

Shri Prem Sawhney

Chairman & Director

Prabha Energy Private Limited

12 A, Abhishree Corporate Park,

Opp. Swagat BRTS Bus Stop,


Ambli- Bopal Road, Ahmedabad – 380058

Subject: Extension of time period for completion of Tie-in connectivity from EPS-1 of Jharia Block- I to SV-28 on Dobhi- Durgapur section of Jagdishpur- Haldia- Bokaro- Dhamra Natural Gas Pipeline [JHBDPL of GAIL (India) Limited] authorized to Prabha Energy Private Limited (PEPL)

This is with reference to your letter dated 19.05.2026, seeking an extension of completion schedule, on the above subject.

2. PEPL was authorized to Lay, build, operate or expand Tie-in connectivity from the EPS-1 of Jharia Block- I to SV-28 on Dobhi-Durgapur section of Jagdishpur- Haldia-Bokaro- Dhamra Natural Gas Pipeline [JHBDPL of GAIL (India) Limited] under Regulation 21 of PNGRB (Authorizing Entities to lay, build, operate or expand Petroleum and Petroleum Products Pipelines) Regulations, 2010 vide letter dated 22.10.2022.
3. This Authorization stipulated a completion period of thirty-six (36) months from the authorization date.
4. In view of your submissions vide letter dated 19.05.2026, the Board has thoroughly considered your request and taking into account the public interest and overall development of the sector, the Board has now granted extension of the completion schedule, thereby extending the deadline up to 31.12.2026 (Second Time Extension).
5. Board has also taken serious note of the delay in project execution. No Further extension shall be considered beyond 31.12.2026, failing which appropriate action may be initiated in accordance with the relevant regulations.
6. All other terms and conditions of authorization shall remain the same.
7. The receipt of this letter may please be acknowledged.

Yours faithfully,



(Anjan Kumar Mishra)
Secretary