



पी एन जी आर बी  
PNGRB

पेट्रोलियम एवं प्राकृतिक गैस विनियामक बोर्ड  
Petroleum and Natural Gas Regulatory Board

ई-400, चतुर्थ तल, टॉवर ई, वर्ल्ड ट्रेड सेंटर, नौरोजी नगर, नई दिल्ली - 110029

E-400, Fourth Floor, Tower E, World Trade Centre, Nauroji Nagar, New Delhi – 110029

PNGRB/Monitoring/3/PPPL-EPMIA/(1)/2016 (E-4173)

02<sup>nd</sup> March 2026

To,

**Shri A. M. Rao**

**Managing Director**

**IMC Limited**

“NEELADRI”, 1<sup>st</sup> Floor, No. 9,

Cenotaph Road, Alwarpet, Chennai – 600018

**Subject: Extension of completion schedule for Laying, Building, Operating or expanding Petroleum and Petroleum Product Pipeline along the route of Ennore Port to Manali Industrial Area (Chennai, Tamilnadu) authorized to IMC Limited (IMC) [Bid No BID/PPL/07/2015/1/EPMIAPL]**

This is with reference to your letter dated 06.01.2026, seeking an extension of completion schedule, on the above subject matter.

2. As you would be aware, through letter no. Infra/PL/PPL/BID/EPMIAPL/01/2015, dated 18.12.2015, IMC Ltd. was authorized to lay, build, operate, or expand a petroleum and petroleum products pipeline along the route of Ennore Port to Manali Industrial Area, under Regulation 5 of the Petroleum and Natural Gas Regulatory Board (Authorizing Entities to Lay, Build, Operate or Expand Petroleum and Petroleum Products Pipelines) Regulations, 2010. This authorization stipulated a completion period of thirty-six months from the authorization date.

3. For the record, please note that pursuant to request made by you earlier vide letter reference no. PNGRB/Monitoring/3/PPPL-EPMIA/(1)/2016 (E-4173), dated 20.08.2025, the Board approved the extension of completion schedule for laying, building, operating or expanding the subject pipeline up to 31.12.2025 (Second extension).

4. Based on the subsequent development after second extension and in response to your request as outlined in the correspondence dated 06.01.2026, the Board has thoroughly considered your request and taking into account the public interest and overall development of the sector, the Board has now granted extension of the completion schedule, thereby extending the deadline to **30.06.2026 (Third Extension)**. All other terms and conditions of authorization shall remain the same.

5. The present extension is granted to complete the pipeline failing which action may be initiated as per relevant regulations.

The receipt of this letter may please be acknowledged.

Yours faithfully,



(Anjan Kumar Mishra)  
Secretary