



GUJARAT GAS



Pilot Project on Green Hydrogen Blending in PNG Distribution Network

NTPC TOWNSHIP, KAWAS, HAZIRA, GUJARAT

Contents



- 1 • Project status
- 2 • Objective and features
- 3 • Project description and scheme
- 4 • Safety provisions and studies
- 5 • Performance testing of the project
- 6 • Gas and material assessments
- 7 • Awareness session and perception survey

Project Status



- GGL, NTPC inked agreement on 5th Apr 2022.
- Approval obtained for 5% v/v of H₂ blending from PNGRB on 19th Sep 2022.
- Commissioned India's first Green Hydrogen Blending Project on 2nd Jan 2023.
- A third-party agency, Gujarat Energy Research Management Institute (GERMI) was engaged to carryout various assessment in this project.
- Project status report & Third-party assessment report has submitted to PNGRB.
- Approval obtained for increasing H₂ concentration to 8% v/v in Nov' 2023.
- System in operation with 8% v/v of H₂ blending for more than three months.

India's 1st Green Hydrogen Blending with Natural Gas

Objectives

Technical validation

- System Design
- Execution and Operation

Safety requirements

- Standards & Regulations

Understands the Impact of hydrogen blending

- Gas assessment
- Material structure assessment

Understanding user's concerns and perception

Features

- 5.5 TPA of CO₂ eq / year can be mitigated
- Import substitution of LNG
- Decentralized decarbonization of gas-based end-use application



NTPC Kawas Township, Surat, Gujarat

Project description and scheme



PNG Network : Gujarat Gas Limited Surat GA

Electrolyzer : PEM (Min 1 nm³/hr.)

Blending Level : H₂ at 5-20% v/v


H₂ storage : 13 nm³ (640 WL) at 30 bar(g)

RE Power : Floating Solar (NTPC Kawas)

H₂ blending : Active & Monitor, PID c/v, H₂ Analyzer

Household : 200 nos.

Safety Studies : HAZOP, HAC, QRA, EMERA



Brief scheme of the project

Commissioned on 02nd Jan 2023

Safety Provisions



Standards Compliance

Piping Standards: OISD 118, ASME B31.12 and B31.3, PNGRB T4S Guidelines

Electrical: IS 5571, IS 3043, IP Std Compliance

Instrumentation & Control System : API RP, EN 334, EN 14382

Storage Cylinder: PESO GCR 2016

Safety Valves: ASME UV stamped

Safety System

Provision of Active and Monitor Pressure regulator

Safe shutdown of system (in-case of power supply failure)

Emergency Shutdown for overpressure protection and leakage detection

Online analyser (H₂, NG, and blended gas) for feedback control & protection

Gas detectors for H₂ and NG at strategic locations

Safety devices (flame arrester) in all venting points

A. Hydrogen Generation and Blending System

- i. Hazard Operability (HAZOP) - *M/s Nachiket Enterprise*
- ii. Quantitative Risk Assessment (QRA) - *M/s DNV*
- iii. Hazardous Area Classification (HAC) - *M/s DNV*
- iv. Escape Muster Evacuation and Rescue Analysis (EMERA) - *M/s DNV*

B. Gas Pipeline Network (upto 10% Hydrogen Blending)

- i. Quantitative Risk Assessment (QRA) - *M/s Bureau Veritas*

Performance Test of Hydrogen Generation System:

Assessments were carried out for following parameters:

1. Flow rate
2. Hydrogen purity
3. Maximum pressure

Performance Test of Blending Skid:

Assessments were carried out for following blended percentages:

1. 10% hydrogen blending
2. 15% Hydrogen Blending
3. 20%. Hydrogen Blending

During the performance testing the blending skid was isolated and PNG was supplied with 100% Natural Gas through by-pass system.

Performance test results were found satisfactory.

Gas Homogeneity and Burner Testing

Establishment of stagnant network and riser

1. A tapping was taken from low pressure PE line for around 70 meters to the nearest building (with no customer)
2. Test (dummy) riser of GI piping was installed on this 2-storey building.
3. Regulator was installed on this riser with two tapings
4. Burner is connected to this riser termination to observe the flame behavior to the blended mixture
5. Blended gas was allowed to line pack the tapping line and dummy riser and was isolated.
6. Samples of blended gas were collected from this stagnant line pack at defined interval of 24 hours and 48 hours from both top & bottom of the riser.
7. Each sample was tested for its gas composition to establish the gas homogeneity.



Gas Homogeneity and Odourant Dilution

Analysis Result at 5% v/v and 8% v/v Hydrogen blending with PNG

Gas Composition

Purpose : Composition (Homogeneity)
Frequency : Every Month
Samples : 3 Samples
(blending skid, highest, farthest)

No separation of hydrogen gas

Gas sampling



Odourant Dilution

Purpose : Dilution Effect
Frequency : Every blending level
Samples : 4 Samples
(once in a week)

No dilution in the odourant level

Odourant Testing



Material Testing (5% v/v)



Purpose : Composition (Homogeneity)
Frequency : Every 3 Month
Samples : Polyethylene, Galvanised pipe, Burner, Rubber seal


Material	Test / Analysis	Inference
Galvanised pipe	Composition	No variation
	Tensile test	No variation
	Corrosion mapping	No adverse effects
	Macro structure	No discontinuity
Rubber seal	Compatibility test	No adverse effects
Burner	Macro structure	No discontinuity
	Corrosion mapping	No adverse effects
Polyethylene pipe	Macrostructure	No discontinuity

Microscopic Examination


Galvanised pipe



Burner



Polyethylene



Awareness Sessions



Conducted for residents of NTPC township covering following key aspects:

- Natural Gas – Properties and its advantages
- Hydrogen Gas properties
- Project about H2 blending in Natural Gas
- Advantages of the blending project
- Hazards related to Natural Gas & Hydrogen
- Brief on Testing carried out for this project
- Flame behavior of NG & H2 at different blending %
- Do's & Don't for PNG connections
- Sharing of emergency contact details
- Customer Service-related information



Customer Perception Survey



Carried out with residents of the NTPC township:

Sample survey at 24 residential connections

The summarized results of survey along with corrective actions taken are:

- Knowledge about hydrogen gas or any additional requirement of training for Hydrogen gas – **around 60% were found aware, awareness session conducted as part of corrective action.**
- Heating performance w.r.t cooking – **maximum were found satisfied**
- Any gas flow sound during cooking – **majority reported no sound**
- Flame visibility in gas appliance – **almost all found it normal (blue)**
- Gas smell adequacy – **all reported normal**
- Actions in case of gas leakage – **most of them responded with turn off gas supply, open door etc.**
- Awareness of emergency contact details – **around 50% found aware, checklist along with emergency contact details were shared**



Performance at higher blending level



- Stagnation Sample of 48 hours in riser pipe: H₂% in the blended mixture was also found within acceptable range (7.79% & 7.72% at bottom & top respectively)

Post increase in hydrogen concentration of 8% v/v.:

- Burner flame behaviour at domestic and commercial connection for any abnormality – *No abnormality observed*
- Gas composition at Domestic connections during peak hours of flow – *within range (7.96%)*
- Gas composition at Commercial connection during peak hours of flow – *within range (7.71%)*
- Odorant concentration/smell monitoring at network farthest end – *no change in effect on odorant smell/concentration*
- H₂% concentration testing at top & bottom of testing riser for stagnant line pack (duration of 3 months) – *Planned in March 2024*
- Chimney stack monitoring at commercial connection (SO_x, NO_x, PM etc.) – *Done with 8% hydrogen concentration in Jan 2024, planning for similar monitoring with only NG combustion in March 2024 for comparison purpose.*
- Material testing for pipeline components exposed to the increased H₂% as per defined frequency (post 3 months of exposure) – *Planned in March 2024*

Project - Photographs



THANKS